BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Providing Additional works to Nagenahalli Govt School in choweshwari ward no -02 of yelahanka sub division			
2	Sanctioned Estimate No. And Date	JOB NUMBER 002-23-000015			
3	Name of the Contractor	Sri G Venkategowda			
4	Time Stipulated for Completion of work	180 days.			
5	Date of Commencement	Dt 09-02-2023.			
6	Date of Completion:	Dt 2/12/2023.			
7	Measurment Recorded				
	M.B No	5865			
	Page No	586444 to 450,			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Ramanjeevaraj			
	2) Asst. Engineer				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
40,00,000-00		39,47,611-00	—	52,389/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramanjeevaraj.
Asst. Executive Engineer
Yelahanka Sub. Divisor
ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore